



BRUHAT BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of Work:

Asphalting to Roads and Improvements to Drains at Defence Layout
and Ashrama Road in ward no.6 Byatrayanapura Sub Division

1ST& FINAL BILL

PRE-MEASUREMENT



TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS

No.58 MIG, 6th Cross, 3rd Main

1st Stage, Basave shwaranagar

Bangalore -560079

☎ 080 - 23287532

email: tejusconsultants@gmail.com

Pre- Measurements

Bruhat Bengaluru Mahanagara Palike
Byatarayanapura Division

Code :- 006-18-000033

of Agency :- M/S Sathya constructions.

:- 1st and final bill

Of work :- Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in

No.6 Byatarayanapura Sub Division

No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage									
Measurement Recorded on										
KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m. excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW. P&I WTD SR 2016-17)										
DESILT										
Defence Layout										
1st cross										
LHS										
0.00	15		1	15.00			0.70	0.50	5.25	
15.00	30.00		1	15.00			0.70	0.50	5.25	
30.00	45.00		1	15.00			0.70	0.50	5.25	
45.00	60.00		1	15.00			0.70	0.50	5.25	
60.00	75.00		1	15.00			0.70	0.50	5.25	
75.00	90.00		1	15.00			0.70	0.50	5.25	
90.00	106.50		1	16.50			0.70	0.50	5.78	
2nd cross										
LHS										
0.00	15.00		1	15.00			0.60	0.50	4.50	
15.00	30.00		1	15.00			0.60	0.50	4.50	
30.00	45.00		1	15.00			0.60	0.50	4.50	
45.00	60.00		1	15.00			0.60	0.50	4.50	
60.00	75.00		1	15.00			0.60	0.50	4.50	
75.00	90.00		1	15.00			0.60	0.50	4.50	
90.00	101.00		1	11.00			0.60	0.50	3.30	
3rd A cross Road										
0.00	15.00		1	15.00			0.60	0.50	4.50	
15.00	30.00		1	15.00			0.60	0.50	4.50	
30.00	45.00		1	15.00			0.60	0.50	4.50	
45.00	61.50		1	16.50			0.60	0.50	4.95	
bharathnagar 2nd main road										
LHS										
0.00	15.00		1	15.00			0.60	0.50	4.50	
15.00	30.00		1	15.00			0.60	0.50	4.50	
30.00	45.00		1	15.00			0.60	0.50	4.50	
45.00	60.00		1	15.00			0.60	0.50	4.50	
60.00	75.00		1	15.00			0.60	0.50	4.50	
75.00	90.00		1	15.00			0.60	0.50	4.50	
							0.60	0.50	4.50	

Consultant

Assistant Engineer

09/10/2019

Executive Engineer

Work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
 No.6 Byatrayanapura Sub Division

No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks	
	Chainage											
Measurement Recorded on												
	90.00	105.00		1	15.00			0.60	0.50	4.50	P	
	105.00	120.00		1	15.00			0.60	0.50	4.50		
RHS												
	0.00	15.00		1	15.00			0.60	0.60	5.40		
	15.00	30.00		1	15.00			0.60	0.60	5.40		
	30.00	45.00		1	15.00			0.60	0.60	5.40		
	45.00	60.00		1	15.00			0.60	0.60	5.40		
	60.00	75.00		1	15.00			0.60	0.60	5.40		
	75.00	90.00		1	15.00			0.60	0.60	5.40		
	90.00	105.00		1	15.00			0.60	0.50	4.50		
	105.00	120.00		1	15.00			0.60	0.55	4.95		
bharathnagar 5th cross road												
LHS												
	0.00	15.00		1	15.00			0.60	0.50	4.50		
	15.00	30.00		1	15.00			0.60	0.50	4.50		
	30.00	45.00		1	15.00			0.60	0.50	4.50		
	45.00	60.00		1	15.00			0.60	0.50	4.50		
	60.00	75.00		1	15.00			0.60	0.50	4.50		
	75.00	90.00		1	15.00			0.60	0.50	4.50		
	90.00	105.00		1	15.00			0.60	0.50	4.50		
	105.00	120.00		1	15.00			0.60	0.50	4.50		
	120.00	135.00		1	15.00			0.60	0.50	4.50		
	135.00	150.00		1	15.00			0.60	0.50	4.50		
	150.00	165.00		1	15.00			0.60	0.50	4.50	C&PCC 9/10/22	
	165.00	180.00		1	15.00			0.60	0.50	4.50		
	180.00	195.00		1	15.00			0.60	0.50	4.50		
	195.00	210.00		1	15.00			0.60	0.50	4.50		
RHS												
	0.00	15.00		1	15.00			0.60	0.50	4.50		
	15.00	30.00		1	15.00			0.60	0.50	4.50		
	30.00	45.00		1	15.00			0.60	0.50	4.50		
	45.00	60.00		1	15.00			0.60	0.50	4.50		
	60.00	75.00		1	15.00			0.60	0.50	4.50		
	75.00	90.00		1	15.00			0.60	0.50	4.50		
	90.00	105.00		1	15.00			0.60	0.50	4.50		
	105.00	120.00		1	15.00			0.60	0.50	4.50		
	120.00	135.00		1	15.00			0.60	0.50	4.50		
	135.00	150.00		1	15.00			0.60	0.50	4.50		
	150.00	165.00		1	15.00			0.60	0.50	4.50		
	165.00	180.00		1	15.00			0.60	0.50	4.50		
	180.00	195.00		1	15.00			0.60	0.50	4.50		
	195.00	210.00		1	15.00			0.60	0.50	4.50		
Culvert Desilt												

Consultant

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Of work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
no.6 Byatrayanapura Sub Division

Q No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage									
	Measurement Recorded on									
	Fatima layout		1	6.00			2.00	0.95	11.40	
	Fatima layout		1	6.00			2.00	0.95	11.40	
							Total Qty		312.68	
							Quantity Ltd to		307.41	Cum



Consultant

29/10/2019
Assistant Engineer

31/10/2019
Assistant Executive Engineer
ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-24

Of work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in no.6 Byatrayanapura Sub Division

No	Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage									
Measurement Recorded on										
Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.25, I.No.5.33 of PW, P&I WTD SR 2016-17)										
Defence Layout										
1st cross										
LHS										
	68.00	83.00	1	15.00			1.80		27.00	
	83.00	98.00	1	15.00			1.80		27.00	
	98.00	106.50	1	8.50			1.80		15.30	
Cross Road (Paralell to 1st cross road)										
	0.00	15.00	1	15.00			1.80		27.00	
	15.00	30.00	1	15.00			1.80		27.00	
	30.00	45.00	1	15.00			1.80		27.00	
	45.00	60.00	1	15.00			1.80		27.00	
	60.00	75.00	1	15.00			1.80		27.00	
	75.00	90.00	1	15.00			1.80		27.00	
	90.00	105.00	1	15.00			1.80		27.00	
	105.00	119.00	1	14.00			1.80		25.20	
2nd cross										
LHS										
	30.00	45.00	1	15.00			1.35		20.25	
	45.00	60.00	1	15.00			1.35		20.25	
	60.00	75.00	1	15.00			1.35		20.25	
	75.00	90.00	1	15.00			1.35		20.25	
	90.00	102.00	1	12.00			1.35		16.20	
3rd A cross Road										
LHS										
	19.00	34.00	1	15.00			1.35		20.25	
	34.00	49.00	1	15.00			1.35		20.25	
	49.00	61.50	1	12.50			1.35		16.88	
bharathnagar 5th cross road										
LHS										
	100.00	115.00	1	15.00			1.35		20.25	
	115.00	130.00	1	15.00			1.35		20.25	
	130.00	145.00	1	15.00			1.35		20.25	
	145.00	160.00	1	15.00			1.35		20.25	
	160.00	175.00	1	15.00			1.35		20.25	
	175.00	190.00	1	15.00			1.35		20.25	
	190.00	205.00	1	15.00			1.35		20.25	
	205.00	210.00	1	5.00			1.35		6.75	
RHS										
	100.00	115.00	1	15.00			1.35		20.25	
	115.00	130.00	1	15.00			1.35		20.25	

Consultant

Assistant Engineer

Assistant Executive Engineer

Pre-Measurements

Work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in									
no.6 Byatrayanapura Sub Division									
Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity
Chainage									Remarks
Measurement Recorded on									
130.00	145.00		1	15.00			1.35		20.25
145.00	160.00		1	15.00			1.35		20.25
160.00	175.00		1	15.00			1.35		20.25
175.00	190.00		1	15.00			1.35		20.25
190.00	205.00		1	15.00			1.35		6.75
205.00	210.00		1	5.00					
bharathnagar 2nd main road									
LHS							1.35		20.25
60.00	75.00		1	15.00			1.35		20.25
75.00	90.00		1	15.00			1.35		20.25
90.00	105.00		1	15.00			1.35		20.25
105.00	120.00		1	15.00					
RHS							1.35		20.25
0.00	15.00		1	15.00			1.35		20.25
15.00	30.00		1	15.00			1.35		20.25
30.00	45.00		1	15.00			1.35		20.25
45.00	60.00		1	15.00			1.35		20.25
60.00	75.00		1	15.00			1.35		20.25
75.00	90.00		1	15.00			1.35		20.25
90.00	105.00		1	15.00			1.35		20.25
105.00	120.00		1	15.00					
Total Qty									972.00
									sqm

ಶ್ರೀ ರಾಜೇಶ್
 ಮುಖ್ಯಮಂತ್ರಿ ಕಾರ್ಯಾಲಯ
 ಬೆಂಗಳೂರು-24



Consultant

ಶ್ರೀ ರಾಜೇಶ್
 Assistant Engineer
 ಮುಖ್ಯಮಂತ್ರಿ ಕಾರ್ಯಾಲಯ ಕಛೇರಿ
 ಬೆಂಗಳೂರು-24

ಶ್ರೀ ರಾಜೇಶ್
 Assistant Executive Engineer
 ಮುಖ್ಯಮಂತ್ರಿ ಕಾರ್ಯಾಲಯ ಕಛೇರಿ
 ಬೆಂಗಳೂರು-24

Work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
Byatrayanapura Sub Division

Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
Measurement Recorded on									
Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc.. Complete. 7.5cms thick (P.No.25, No 5.3.1.1 of PW, P&I WTD SR 2016-17)									
Defence Layout									
1st cross									
0.00	15.00	1	15.00			1.80		27.00	
5.00	30.00	1	15.00			1.80		27.00	
30.00	45.00	1	15.00			1.80		27.00	
45.00	60.00	1	15.00			1.80		27.00	
60.00	68.00	1	8.00			1.80		14.40	
2nd cross									
0.00	15.00	1	15.00			1.35		20.25	
15.00	30.00	1	15.00			1.35		20.25	
3rd A cross Road									
0.00	19.00	1	19.00			1.35		25.65	
bharathnagar 5th cross road									
LHS									
0.00	15.00	1	15.00			1.35		20.25	
15.00	30.00	1	15.00			1.35		20.25	
30.00	45.00	1	15.00			1.35		20.25	
45.00	60.00	1	15.00			1.35		20.25	
60.00	75.00	1	15.00			1.35		20.25	
75.00	90.00	1	15.00			1.35		20.25	
90.00	100.00	1	10.00			1.35		13.50	
RHS									
0.00	15.00	1	15.00			1.35		20.25	
15.00	30.00	1	15.00			1.35		20.25	
30.00	45.00	1	15.00			1.35		20.25	
45.00	60.00	1	15.00			1.35		20.25	
60.00	75.00	1	15.00			1.35		20.25	
75.00	90.00	1	15.00			1.35		20.25	
90.00	100.00	1	10.00			1.35		13.50	
bharathnagar 2nd main road									
0.00	15.00	1	15.00			1.35		20.25	
15.00	30.00	1	15.00			1.35		20.25	
30.00	45.00	1	15.00			1.35		20.25	
45.00	60.00	1	15.00			1.35		20.25	
Total Qty								539.55	Sqm



16/11/2019
Assistant Engineer

16/11/2019
Assistant Executive Engineer

Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Measurement Recorded on									

MSRB 4.1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs. with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&I WTD S.R 2016-17)

[illegible]

5.60

5.08

5.08	Cum
------	-----



Measurements

Work :- Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
Byatrayanapura Sub Division

Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
Measurement Recorded on									
KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm precisely lining, including cost of materials, labour, curing complete as per specifications. (P.No.113, I.No.15.1 of PW, P&I WTD S.R 2016-17)									
For New Culvert		2	7.00				0.90	12.60	
Fatima layout		2	7.00				0.90	12.60	
Fatima layout									
							Total Qty	25.20	
							Qty Limited to	22.40	Sqm



[Signature]
Assistant Engineer

[Signature] 21/10/2019
Assistant Executive Engineer

Asphalting to Road
Sub Division

C.D.P.C
 22/12/2019

Work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
10.6 Byatrayanapura Sub Division

Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
Measurement Recorded on									
KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&I WTD S.R 2016-17)									
Defence Layout									
1st cross road									
0.00	15.00	1	15.00	5.80	5.90	5.85	0.20	17.55	
15.00	30.00	1	15.00	5.90	6.00	5.95	0.20	17.85	
30.00	45.00	1	15.00	4.90	6.00	5.45	0.20	16.35	
45.00	60.00	1	15.00	4.90	5.80	5.35	0.20	16.05	
60.00	75.00	1	15.00	5.80	5.60	5.70	0.20	17.10	
75.00	90.00	1	15.00	5.60	5.40	5.50	0.20	16.50	
90.00	105.50	1	15.50	5.40	5.00	5.20	0.20	16.12	
2nd cross road									
0.00	15.00	1	15.00	5.10	5.00	5.05	0.20	15.15	
15.00	30.00	1	15.00	5.00	4.90	4.95	0.20	14.85	
30.00	45.00	1	15.00	4.90	5.00	4.95	0.20	14.85	
45.00	60.00	1	15.00	5.00	5.00	5.00	0.20	15.00	
60.00	75.00	1	15.00	5.00	4.80	4.90	0.20	14.70	
75.00	90.00	1	15.00	4.80	4.50	4.65	0.20	13.95	
90.00	101.00	1	11.00	4.50	4.20	4.35	0.20	9.57	
3rd A cross road									
0.00	15.00	1	15.00	5.20	4.70	4.95	0.20	14.85	
15.00	30.00	1	15.00	4.70	4.60	4.65	0.20	13.95	
30.00	45.00	1	15.00	4.60	4.90	4.75	0.20	14.25	
45.00	61.00	1	16.00	4.90	4.90	4.90	0.20	15.68	
3rd Cross Road									
0.00	15.00	1	15.00	4.50	4.80	4.65	0.20	13.95	
15.00	30.00	1	15.00	4.80	4.80	4.80	0.20	14.40	
30.00	45.00	1	15.00	4.80	5.40	5.10	0.20	15.30	
45.00	60.00	1	15.00	5.40	5.40	5.40	0.20	16.20	
60.00	75.00	1	15.00	5.40	5.60	5.50	0.20	16.50	
75.00	93.00	1	18.00	5.60	5.70	5.65	0.20	20.34	
Switch factory Road (tanisandra)									
0.00	15.00	1	15.00	5.70	6.30	6.00	0.20	18.00	
15.00	30.00	1	15.00	6.30	5.80	6.05	0.20	18.15	
30.00	45.00	1	15.00	5.80	6.40	6.10	0.20	18.30	
45.00	55.00	1	10.00	6.40	4.90	5.65	0.20	11.30	
55.00	70.00	1	13.00	4.70	5.20	4.95	0.20	12.87	
70.00	85.00	1	15.00	5.20	5.30	5.25	0.20	15.75	
85.00	100.00	1	15.00	5.30	6.00	5.65	0.20	16.95	

Consultant

Assistant Engineer

Assistant Executive Engineer

Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage										
Measurement Recorded on										
100.00	105.00		1	5.00	6.00	6.00	6.00	0.20	6.00	
Switch factory cross road										
0.00	15.00		1	15.00	5.20	5.30	5.25	0.20	15.75	
15.00	30.00		1	15.00	5.30	5.50	5.40	0.20	16.20	
30.00	45.00		1	15.00	5.50	5.80	5.65	0.20	16.95	
45.00	55.00		1	10.00	5.80	4.90	5.35	0.20	10.70	
55.00	70.00		1	15.00	4.70	5.20	4.95	0.20	14.85	
Total Qty									562.78	Cum

in



23
23/10/2019
Assistant Engineer

Executive Engineer

Work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
No.6 Byatrayanapura Sub Division

Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
Measurement Recorded on									
KSRRB M 400-17. Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW.P&I WTD SR 2016-17)									
Defence Layout									
1st cross road									
0.00	15.00	1	15.00	5.80	5.90	5.85	0.25	21.94	
15.00	30.00	1	15.00	5.90	6.00	5.95	0.25	22.31	
30.00	45.00	1	15.00	4.90	6.00	5.45	0.25	20.44	
45.00	60.00	1	15.00	4.90	5.80	5.35	0.25	20.06	
60.00	75.00	1	15.00	5.80	5.60	5.70	0.25	21.38	
75.00	90.00	1	15.00	5.60	5.40	5.50	0.25	20.63	
90.00	105.50	1	15.50	5.40	5.00	5.20	0.25	20.15	
2nd cross road									
0.00	15.00	1	15.00	5.10	5.00	5.05	0.25	18.94	
15.00	30.00	1	15.00	5.00	4.90	4.95	0.25	18.56	
30.00	45.00	1	15.00	4.90	5.00	4.95	0.25	18.56	
45.00	60.00	1	15.00	5.00	5.00	5.00	0.25	18.75	
60.00	75.00	1	15.00	5.00	4.80	4.90	0.25	18.38	
75.00	90.00	1	15.00	4.80	4.50	4.65	0.25	17.44	
90.00	101.00	1	11.00	4.50	4.20	4.35	0.25	11.96	
3rd A cross road									
0.00	15.00	1	15.00	5.20	4.70	4.95	0.25	18.56	
15.00	30.00	1	15.00	4.70	4.60	4.65	0.25	17.44	
30.00	45.00	1	15.00	4.60	4.90	4.75	0.25	17.81	
45.00	61.00	1	16.00	4.90	4.90	4.90	0.25	19.60	
3rd Cross Road									
0.00	15.00	1	15.00	4.50	4.80	4.65	0.25	17.44	
15.00	30.00	1	15.00	4.80	4.80	4.80	0.25	18.00	
30.00	45.00	1	15.00	4.80	5.40	5.10	0.25	19.13	
45.00	60.00	1	15.00	5.40	5.40	5.40	0.25	20.25	
60.00	75.00	1	15.00	5.40	5.60	5.50	0.25	20.63	
75.00	93.00	1	18.00	5.60	5.70	5.65	0.25	25.43	
Switch factory Road (tanisandra)									
0.00	15.00	1	15.00	5.70	6.30	6.00	0.25	22.50	
15.00	30.00	1	15.00	6.30	5.80	6.05	0.25	22.69	
30.00	45.00	1	15.00	5.80	6.40	6.10	0.25	22.88	
45.00	55.00	1	10.00	6.40	4.90	5.65	0.25	14.13	
57.00	70.00	1	13.00	4.70	5.20	4.95	0.25	16.09	

Consultant

Assistant Engineer

Assistant Executive Engineer

Work :- Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
Manganapura Sub Division

Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage										
Measurement Recorded on										
70.00	85.00		1	15.00	5.20	5.30	5.25	0.25	19.69	
85.00	100.00		1	15.00	5.30	6.00	5.65	0.25	21.19	
100.00	105.00		1	5.00	6.00	6.00	6.00	0.25	7.50	
Switch factory cross road										
0.00	15.00		1	15.00	5.20	5.30	5.25	0.25	19.69	
15.00	30.00		1	15.00	5.30	5.50	5.40	0.25	20.25	
30.00	45.00		1	15.00	5.50	5.80	5.65	0.25	21.19	
45.00	55.00		1	10.00	5.80	4.90	5.35	0.25	13.38	
55.00	70.00		1	15.00	4.70	5.20	4.95	0.25	18.56	
							Total Qty		703.48	Cum

in



Assistant Engineer

Assistant Executive Engineer

Measurements

Work 1 - Asphalt to Roads and Improvements to Drains at Defence Layout and Ashrama Road in Bhatrayanapura Sub Division

Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Measurement Recorded on									
KSRRB M 500-6. Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kgl/sqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161.1 No.21.6 of PW.P&I WTD SR 2016-17)									
Defence Layout									
1st cross road									
0.00	15.00	1	15.00	5.80	5.90	5.85		87.75	
15.00	30.00	1	15.00	5.90	6.00	5.95		89.25	
30.00	45.00	1	15.00	4.90	6.00	5.45		81.75	
45.00	60.00	1	15.00	4.90	5.80	5.35		80.25	
60.00	75.00	1	15.00	5.80	5.60	5.70		85.50	
75.00	90.00	1	15.00	5.60	5.40	5.50		82.50	
90.00	105.50	1	15.50	5.40	5.00	5.20		80.60	
2nd cross road									
0.00	15.00	1	15.00	5.10	5.00	5.05		75.75	
15.00	30.00	1	15.00	5.00	4.90	4.95		74.25	
30.00	45.00	1	15.00	4.90	5.00	4.95		74.25	
45.00	60.00	1	15.00	5.00	5.00	5.00		75.00	
60.00	75.00	1	15.00	5.00	4.80	4.90		73.50	
75.00	90.00	1	15.00	4.80	4.50	4.65		69.75	
90.00	101.00	1	11.00	4.50	4.20	4.35		47.85	
3rd A cross road									
0.00	15.00	1	15.00	5.20	4.70	4.95		74.25	
15.00	30.00	1	15.00	4.70	4.60	4.65		69.75	
30.00	45.00	1	15.00	4.60	4.90	4.75		71.25	
45.00	61.00	1	16.00	4.90	4.90	4.90		78.40	
3rd Cross Road									
0.00	15.00	1	15.00	4.50	4.80	4.65		69.75	
15.00	30.00	1	15.00	4.80	4.80	4.80		72.00	
30.00	45.00	1	15.00	4.80	5.40	5.10		76.50	
45.00	60.00	1	15.00	5.40	5.40	5.40		81.00	
60.00	75.00	1	15.00	5.40	5.60	5.50		82.50	
75.00	93.00	1	18.00	5.60	5.70	5.65		101.70	
Switch factory Road (tanisandra)									
0.00	15.00	1	15.00	5.70	6.30	6.00		90.00	
15.00	30.00	1	15.00	6.30	5.80	6.05		90.75	
30.00	45.00	1	15.00	5.80	6.40	6.10		91.50	
45.00	55.00	1	10.00	6.40	4.90	5.65		56.50	
57.00	70.00	1	13.00	4.70	5.20	4.95		64.35	
70.00	85.00	1	15.00	5.20	5.30	5.25		78.75	
85.00	100.00	1	15.00	5.30	6.00	5.65		84.75	
100.00	105.00	1	5.00	6.00	6.00	6.00		30.00	


in

ch F-2
15/12/2019
26/12/2019

26/12/2019
Assistant Engineer

Assistant Executive Engineer
26/12/2019

Pre-Measurements

Work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in									
No. 6 Byatrayanapura Sub Division									
Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
Measurement Recorded on									
Switch factory cross road									
0.00	15.00	1	15.00	5.20	5.30	5.25		78.75	
15.00	30.00	1	15.00	5.30	5.50	5.40		81.00	
30.00	45.00	1	15.00	5.50	5.80	5.65		84.75	
45.00	55.00	1	10.00	5.80	4.90	5.35		53.50	
55.00	70.00	1	15.00	4.70	5.20	4.95		74.25	
Total Qty								2813.90	Sqm

Pre-Measurements

Work : - Asphaltting to Roads and Improvements to Drains at Defence Layout and Ashrama Road in
 no.6 Byatrayanapura Sub Division

Description	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
Measurement Recorded on									
KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm. heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&I WTD SR of 2016-17)									
Defence Layout									
1st cross road									
0.00	15.00	1	15.00	5.80	5.90	5.85		87.75	
15.00	30.00	1	15.00	5.90	6.00	5.95		89.25	
30.00	45.00	1	15.00	4.90	6.00	5.45		81.75	
45.00	60.00	1	15.00	4.90	5.80	5.35		80.25	
60.00	75.00	1	15.00	5.80	5.60	5.70		85.50	
75.00	90.00	1	15.00	5.60	5.40	5.50		82.50	
90.00	105.50	1	15.50	5.40	5.00	5.20		80.60	
2nd cross road									
0.00	15.00	1	15.00	5.10	5.00	5.05		75.75	
15.00	30.00	1	15.00	5.00	4.90	4.95		74.25	
30.00	45.00	1	15.00	4.90	5.00	4.95		74.25	
45.00	60.00	1	15.00	5.00	5.00	5.00		75.00	
60.00	75.00	1	15.00	5.00	4.80	4.90		73.50	
75.00	90.00	1	15.00	4.80	4.50	4.65		69.75	
90.00	101.00	1	11.00	4.50	4.20	4.35		47.85	
3rd A cross road									
0.00	15.00	1	15.00	5.20	4.70	4.95		74.25	
15.00	30.00	1	15.00	4.70	4.60	4.65		69.75	
30.00	45.00	1	15.00	4.60	4.90	4.75		71.25	
45.00	61.00	1	16.00	4.90	4.90	4.90		78.40	
3rd Cross Road									
0.00	15.00	1	15.00	4.50	4.80	4.65		69.75	
15.00	30.00	1	15.00	4.80	4.80	4.80		72.00	
30.00	45.00	1	15.00	4.80	5.40	5.10		76.50	
45.00	60.00	1	15.00	5.40	5.40	5.40		81.00	
60.00	75.00	1	15.00	5.40	5.60	5.50		82.50	
75.00	93.00	1	18.00	5.60	5.70	5.65		101.70	
Switch factory Road (tanisandra)									
0.00	15.00	1	15.00	5.70	6.30	6.00		90.00	
15.00	30.00	1	15.00	6.30	5.80	6.05		90.75	
30.00	45.00	1	15.00	5.80	6.40	6.10		91.50	
45.00	55.00	1	10.00	6.40	4.90	5.65		56.50	
55.00	85.00	1	13.00	4.70	5.20	4.95		64.35	
85.00	100.00	1	15.00	5.20	5.30	5.25		78.75	
100.00	105.00	1	15.00	5.30	6.00	5.65		84.75	
105.00	105.00	1	5.00	6.00	6.00	6.00		30.00	

ad in

26/11/2019
 26/11/2019

Consultant

Assistant Engineer

Assistant Executive Engineer

Measurement Recorded on	
	factory cross
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	
11	
12	
13	
14	
15	
16	
17	
18	
19	
20	
21	
22	
23	
24	
25	
26	
27	
28	
29	
30	
31	
32	
33	
34	
35	
36	
37	
38	
39	
40	
41	
42	
43	
44	
45	
46	
47	
48	
49	
50	
51	
52	
53	
54	
55	
56	
57	
58	
59	
60	
61	
62	
63	
64	
65	
66	
67	
68	
69	
70	
71	
72	
73	
74	
75	
76	
77	
78	
79	
80	
81	
82	
83	
84	
85	
86	
87	
88	
89	
90	
91	
92	
93	
94	
95	
96	
97	
98	
99	
100	

ad in

